AM SERIES BOILER & WATER HEATER START-UP FORM

| | | Form for each UNIT | START- | | | on within 20 day | us of start-up | |
|---|---------------------|--|-----------------------------------|--------------------|---------------------------|----------------------------|----------------|--|
| | | s form to: STARTU | | | | | | |
| Completed By: | | | | Date: | | | | |
| | | | Locatio | n | | | | |
| Installation Na | me: | SST Technician: | | | | | | |
| Street Add | eet Address: | | | Company: | | | | |
| City, State, Zip: | | | | Phone #: | | | | |
| AERCO Sales | s Rep: | | UNI | INIT SERIAL #: | | | | |
| | | Equ | uipment Clas | sificatio | on | | | |
| Specify the m | odel being s | started | • | | | | | |
| | | AM Seri | es Boiler Models | 399 | 500 | 750 | 1000 | |
| Number of units | | | ber of units at site: | | | | | |
| AM Series Water Heater Moo | | | | 399 | 500 | 750 | 1000 | |
| Number of units at s AM Series Rapid Recovery Models 199R 250 | | | | 399R | 500R | 750R | □ 1000R | |
| | | | | | | | | |
| ASME S | tamp: | H 🗌 HLW | | | | | | |
| WH | Style: 🔲 | Skid 🗌 Integ | rated | | | | | |
| | | Со | mbustion Ca | libratio | n | | | |
| | oustion air ten | <i>Consult AM Series</i> (nperature during cali Pressure: | ibration: | 46, for prop °F | | D ₂) settings. | | |
| | BURNER ¹ | OXYGEN (O₂) At High Fire (%) | OXYGEN (O₂) At Low Fire (%) | MONO | RBON KIDE (CO) opm) | NITROGEN OXIDES – NO | | |
| | 1 | % | % | | ppm | | | |
| | 2 | % | % | | ppm | | | |
| | 3 | % | % | | ppm | | | |
| | 4 | % | % | | ppm | | | |

| Gateway Configuration | | | | | | | | | |
|--|----------------|--------------------|--|--|--|--|--|--|--|
| | | | | | | | | | |
| Name: | Gateway Model: | ProtoNode (Serial) | | | | | | | |
| Phone Number: | | ProtoNode (Lon) | | | | | | | |
| E-Mail Address: | | | | | | | | | |
| Job Name: | | | | | | | | | |
| Input wiring termination to the Gateway translation device (Check one) | | | | | | | | | |
| • EIA-485 (2 wire) | | | | | | | | | |
| • EIA-485 (4 wire) | | | | | | | | | |
| • EIA-232 | | | | | | | | | |
| Building Automation System (BAS) protocol (Check one) | | | | | | | | | |
| BacNet: | | | | | | | | | |
| • IP: | | | | | | | | | |
| • MS/TP: | | | | | | | | | |
| Johnson Controls - N2: | | | | | | | | | |
| LonWorks: | | | | | | | | | |
| Modbus - IP: | | | | | | | | | |
| What Baud Rate. (Check One): | | | | | | | | | |
| • 156,000 🗌 • 19,200 🗌 | | | | | | | | | |
| • 76,800 🗌 • 9,600 🗌 | | | | | | | | | |
| • 38,400 • Other | | | | | | | | | |
| BAS Device Address #'s | | | | | | | | | |
| N2 Device Node ID | | | | | | | | | |
| OR: | | | | | | | | | |
| BACnet Device Instance #'s | | | | | | | | | |
| BACnet Network Number | | | | | | | | | |
| BACnet IP Address | | | | | | | | | |
| OR: | | | | | | | | | |
| LonWorks Program ID | | | | | | | | | |
| ADDITIONAL NOTES: | | | | | | | | | |
| | | | | | | | | | |