



MODULEX BOILER START-UP FORM

Please complete **ONE (1) form for each UNIT** at the site and return to AERCO for warranty validation within 30 days of start-up. After completion, e-mail this form to: **STARTUP@AERCO.COM**.

Completed By: _____ **Date:** _____

Location

Installation Name: _____ SST Technician: _____
 Street Address: _____ Company: _____
 City, State, Zip: _____ Phone #: _____
 AERCO Sales Rep: _____ **UNIT SERIAL #:** _____

Equipment Classification

Type MLX EXT 321 MLX EXT 481/450 MLX EXT 641/600 MLX EXT802/800 MLX EXT 962 MLX EXT 1123/1100
at site _____ _____ _____ _____ _____ _____

Type MLX EXT 1530/1500 MLX EXT 1912 MLX EXT 2295/2300 MLX EXT 2677/2600 MLX EXT 3060/3000
at site _____ _____ _____ _____ _____

Type MLX 303 MLX 454 MLX 606 MLX 757 MLX 909 MLX 1060
at site _____ _____ _____ _____ _____ _____

Combustion Calibration

Note: Consult Modulex O&M Manuals, GF-139 & GF-143, for proper oxygen (O₂) settings.

Ambient combustion air temperature during calibration: _____ °F

Inlet Gas Manifold Supply Pressure: _____ inches W.C.

BURNER ¹	OXYGEN (O ₂) At High Fire (%)	OXYGEN (O ₂) At Low Fire (%)	CARBON MONOXIDE (CO) (ppm)	NITROGEN OXIDES – NO _x ²	GAS VALVE OUTLET PRESSURE (in. W.C.) [MLX only]
1	%	%	ppm		in. W.C.
2	%	%	ppm		in. W.C.
3	%	%	ppm		in. W.C.
4	%	%	ppm		in. W.C.
5	%	%	ppm		in. W.C.
6	%	%	ppm		in. W.C.
7	%	%	ppm		in. W.C.
8	%	%	ppm		in. W.C.

- 1) Depending on size, the Modulex Boiler will have from 2 burners (MLX EXT 321) to 8 burners (MLX EXT 3060) which are calibrated individually.
- 2) Only required for California and Texas installations; optional for other states.

Gateway Configuration

Name: _____

Gateway Model: ProtoNode (Serial)

Phone Number: _____

ProtoNode (Lon)

E-Mail Address: _____

Job Name: _____

Input wiring termination to the Gateway translation device (Check one)

- EIA-485 (2 wire)
- EIA-485 (4 wire)
- EIA-232

Building Automation System (BAS) protocol (Check one)

- BacNet:
 - IP:
 - MS/TP:
- Johnson Controls - N2:
- LonWorks:
- Modbus - IP:

What Baud Rate. (Check One):

- 156,000
- 76,800
- 38,400
- 19,200
- 9,600
- Other _____

BAS Device Address #'s _____

N2 Device Node ID _____

OR:

BACnet Device Instance #'s _____

BACnet Network Number _____

BACnet IP Address _____

OR:

LonWorks Program ID _____

ADDITIONAL NOTES: