

Please complete **ONE (1) form for each SITE** and return to AERCO for warranty validation within 30 days of start-up. After completion, e-mail this form to Startup@AERCO.COM.

Completed By: _____ Date: _____

Site Location

Installation Name: _____ Company: _____
 Street Address: _____ Phone #: _____
 City, State, Zip: _____
 AERCO Sales Rep: _____ Startup Tech: _____
 Startup Tech is: ATT Technician AMT Technician Non-AERCO Trained Technician
 Unit Serial #: _____

Equipment Classification

Unit Type: CFR 1500 CFR 3000

Number at Site: _____

NOTE: For proper oxygen (O₂) and combustion calibration settings, consult OMM-0164.

CFR 1500

Combustion air temperature during calibration: _____ °F

Gas Pressure downstream of the SSOV at 100% valve position: _____ inches W.C.

Natural Gas Final Valve Positions (CFR 1500)			
Valve Position	O ₂ %	NO _x	CO
90%	5.5% ± 0.5%	≤20 ppm	<100 ppm
80%	5.5% ± 0.5%	≤20 ppm	<100 ppm
70%	5.5% ± 0.5%	≤20 ppm	<50 ppm
60%	5.5% ± 0.5%	≤20 ppm	<50 ppm
40%	5.5% ± 0.5%	≤20 ppm	<50 ppm
30%	5.5% ± 0.5%	≤20 ppm	<50 ppm
25%	5.5% ± 0.5%	≤20 ppm	<50 ppm

Vacuum at Blower Proof Switch at 25% valve position: _____

CFR 3000

Combustion air temperature during calibration: _____ °F

Gas Pressure downstream of the SSOV at 100% valve position: _____ inches W.C.

Natural Gas Final Valve Positions (CFR 3000)			
Valve Position	O ₂ %	NO _x	CO
85%	5.0% ± 0.2%	≤ 20 ppm	<100 ppm
70%	5.0% ± 0.2%	≤ 20 ppm	<50 ppm
50%	5.5% ± 0.2%	≤ 20 ppm	<50 ppm
40%	5.5% ± 0.2%	≤ 20 ppm	<50 ppm
30%	5.5% ± 0.2%	≤ 20 ppm	<50 ppm
25%	5.5% ± 0.2%	≤ 20 ppm	<50 ppm

Vacuum at Blower Proof Switch at 25% valve position: _____

Gateway Configuration

Name: _____

Phone: _____

Email: _____

Job Name: _____

Gateway Model:

ProtoNode (Serial)

ProtoNode (Lon)

Input wiring termination to the Gateway translation device (check one):

EIA-485 (2 wire)

EIA-485 (4 wire)

EIA-232

Building Automation System (BAS) protocol (check one):

BACNet IP

BACNet MS/TP

Johnson Controls – N2

LonWorks

Modbus – IP

Baud Rate: 156,000

19,200

76,800

9,600

38,400

Other: _____

BAS Device Address #'s:

N2 Device Node ID: _____

OR

BACnet Device Instance #'s: _____

BACnet Network Number: _____

BACnet IP Address: _____

OR

LonWorks Program ID: _____

Notes